

UPDATED LIST OF JOBS COMPLETED FOR THE PERIOD

DECEMBER 2025 – MARCH 2026

During this period, we have successfully completed a wide range of tasks. Focus shifting from sewerage network to the water crisis and back again.

KIG has completed extensive work in Sedgefield, Brenton on Sea and Belvidere. The collaboration between the KM, BoSRA and KIG is an proven example of how collaboration between the KM, Rate Payers/Homeowners organisations and the KIG service the community.

A comprehensive report will be made available on the KIG website in due course.

No	Asset Description	Location	Actions	Collaboration
1	13th Hole PS	Sparre Bosch	Pump repaired by Pezula Contractor, to be inspected by KM	Pezula/KM
2	Concordia PS 1	Concordia 5	Full MCC to be rebuild and installed, pump refurbished	VTC/KIG
3	Steenbras PS	Brenton-on-Sea	Soft starter failure require replacement and electronic reset to Auto	KIG/BoSRA
4	50 Templeman	Knysna Heights	Float Switches need replacement	KIG/KM
5	Waterfront PS	Waterfront	MCC to be repaired Float switches to be replaced	KIG/KM
6	Thesen Island PS	Thesen Island	Pump to be replaced and connected	KM/KIG
7	Meedings PS	Groenvlei	Faulty pump and MCC check	KM/KIG
8	Island Village PS	Sedgefield	Faulty pump, removed, second pump to be installed MCC to be replaced	KM/KIG
9	Loeriepark/Moorings PS	Loeriepark	Pump cable to be replaced and MCC repaired	KM/KIG
10	Simola PS 1	Simola 1	Pump replaced and reconnected	KM/KIG
11	Railway Bridge	CBD	Pump to be rewind, MCC to be replaced	KIG/KM
12	White Location PS 1	White Location	SAFE HUB, Pump to be installed	KM/KIG
13	Joodse Kamp PS 2	Joodse Kamp	Gijima, Pump to be installed MCC checked	KM/KIG
14	Hlalani PS2	Hlalani	Pump refurbished, new MCC to be build	KIG/KM
15	Sedgefield PS2	Sedgefield	Replaced contractor, fitted extra float switch, electrical panel cleaned up	KIG/KM
16	Simola PS 10	Simola	Pump installed 21 Nov failed, removed, pump repaired again and panels cleaned	KIG/KM

17	Steenbras PS	Brenton-on-Sea	Controller faulty, resulting soft starter only works on manual, run command was bridged	KIG/KM
18	Borehole 1	Brenton-on-Lake	Replaced control box and pump, repaired pipe leaks	KIG/BoSRA
19	Sedgefield PS3	Sedgefield	Soft starter only works on manual, Run command was bridged, fault finding and repaired automated	KIG/KM
20	Leisure Island WPS	Leasure Isle	Soft starter at water pump station replaced	KIG/KM
21	Borehole 2	Brenton-on-Lake	Assessed, replaced control box	KIG/BoSRA
22	Knysna Golf Club	Hunters Home	Faulty soft starter, switched to spare unit in cabinet	KIG/KM
23	Sedgehills PS	Sedgefield	MCC repaired all protection was bypassed	KIG/KM
24	Borehole Sedgefield 4	Sedgefield	Checked MCC and fault finding, pump running	KIG/KM
25	Borehole Sedgefield 5	Sedgefield	Motor scope controller failed. New contactor installed	KIG/KM
26	Knysna Yacht Club	Knysna	Both pumps failed, line totally blocked with fat. Pump repaired by KIG, line jetted, remains blocked will have to open the line up	KIG/KM
27	Point PS	Knysna	Pump faulty, replace pump and check MCC panel	KIG/KM
28	NSRI	The Heads	Cable repair by Electrical department caused a phase sequence issue, KIG rectified change sequence in panel	KIG/KM
29	Sedgefield Karawater WW	Sedgefield	Connected Submersible pumps	KIG/KM
30	Belvedere Lagoon PS	Belvedere	Replace Float switches	KIG/KM
31	Angling Club PS	Knysna	Replace Float switches	KIG/KM
32	Sedgefield Sewer works	Sedgefield	Replace Float switches	KIG/KM
33	Concordia PS 1	Concordia	Whole new MCC panel build, replace and commissioned	KIG/KM
34	Salt River PS (Muse)	Paradise	MCC cleaned up and new float switches	KIG/KM
35	Salt River PS 2	Old Cape Road	Two pumps installed and commissioned	KIG/KM
36	Steenbras PS	Brenton-on-Sea	Pumps failed removed and taken in for repair, recommissioned and MCC components replaced	KIG/KM

37	Small Steenbras PS	Brenton-on-Sea	Both pumps faulty, removed and repaired by BoSRO, Panel checked, components replaced by KIG	KIG/KM
38	Woodburn PS	The Heads	Vandalised, components and cables stolen, replace components, KM replaced cables	KIG/KM/BS
39	Sedge Hills	Sedgefield	Removed and added switch gear	KIG/KM
40	Sedgefield Sation 6	Sedgefield	Changed MCC and float switches and set to auto	KIG/KM
41	Belvedere Lagoon PS	Belvedere	Thermistor relay replaced	KIG/KM
42	Waterfront PS	Knysna	Float Switches replacement	KIG/KM
43	Cola Beach PS	Sedgefield	Check MCC and panels ready for pump installation	KIG/KM
44	Sedgefield Borehole Transfer station	Sedgefield	Thermal Image taken, rectified hot connection	KIG/KM
45	Granada PS	Brenton	Do PS inspection found station has not run for some time	KIG/KM/BoS RA
46	Sedgehills PS	Sedgefield	Disconnecting cables for pumps to be extracted	KIG/KM
47	Yacht Club PS	Knysna	Reinstall pump, line remained blocked, jetted after we had cameras down the line blockage remain, will have to open the line	KIG/KM
48	Joodse Kamp Water PS	Joodse Kamp	Assisted and sorted pump station out functioning on auto	KIG/KM
49	Granada PS	Brenton	Replace starter components, Fit new footswitches replace corroded components	KIG/KM/BoS RA
50	Concordia PS 1, PS2 and Greenfields	Knysna	Pump stations checked Greenfields both Soft starters faulty, repaired one soft starter from spares and reinstall	KIG/KM
51	Balancing Dam	Knysna	Checked failed pump station to Akkerskloof, found MCC Isolator damaged from supply cable	KIG/KM
52	Leisure Island WPS	Leasure Isle	Call out, reset start-up configuration, system restored to run on auto	KIG/KM
53	Fraser street PS1	Sedgefield	Check float controls	KIG/KM
54	Safe Hub PS	Knysna	Pump trip on overload, remove pump, impeller seized, removed all and replace	KIG/KM
55	Ethembeni PS1	Knysna	MCC checked all found good order, pump to be removed rags found rags in the pump	KIG/KM

56	Salt River 1 PS Old Cape Road	Paradise	Pumps station failed Electrical reset	KIG/KM
57	Point PS	Point Knysna	Pump removed, bench tested, direction checked cleaned and replaced. Station bag in full operation	KIG/KM
58	Steenbras Main PS	Brenton	Control issues, float switches entangled with rags, all removed cleaned and reset.	KIG/KM
59	Granada PS	Brenton	Reinstall pumps, new secured hooks for chains, fitted new control transformer, more components found faulty and replaced	KIG/BoSRA
60	Sedgehills PS	Sedgefield	Installed pump at station	KIG/KM
61	Meedings PS	Groenvlei	Installed pump at station, float controls set	KIG/KM
62	Joodse Kamp PS	Joodse Kamp	Check pumps and MCC, faulty MCC	KIG/KM
63	Pilot View PS	The Heads	Two pumps pulled MCC check, pump one returned pump two faulty, KIG had it repaired waiting to be reinstalled.	KIG/KM
64	Cola Beach PS	Sedgefield	Replace pump, extend cable work, directional testing, Cola Beach fully functional on auto, also installed second Cola Beach pump	KIG/KM
65	Sedgefield PS1	Sedgefield	Float Switches replaced station running on auto	KIG/KM
66	Salt River 1 PS Old Cape Road	Paradise	Sation totally vandalised. All components and wiring stolen. Build temporary emergency MCC replaced within 48 hours pump station running on auto	KIG/KM
67	Waterfront PS	Knysna	Leak on discharge line needed fixing, float switches replaced and tested working fine.	KIG/KM
68	Lifestyle PS	Knysna	Pump faulty and replaced, floats connected	KIG/KM
69	Edameni E1015 and E1018	Edameni	Pump station has not been working for three years, checked status no power to the PS awaiting Electrical department to connect cable.	KIG/KM
70	Avimore	Sedgefield	Line has been standing for some time, pumps checked, pump reinstalled sump dropped, float switched checked only one working	KIG/KM
71	Steenbras Main PS	Brenton	Pump failed again, pump reinstalled, reconnected, float switches checked and pump station running on auto	KIG/KM

72	Main Sewer T 10	Knysna	New float switches installed	KIG/KM
73	Angling Club PS	Knysna	Control box pushed over appears to have been bumped, control cabinet secured back into position.	KIG
74	Concordia PS1	Concordia	Long outstanding also reported in KPH. Team attending to pump station KIG rebuild the whole new MCC panel, end of December, waited for pump and power feed to pump station	KIG/KM